CHECKLIST (to be completed by site manager/supervisor)

Con	npany:			
Site	:			
Plot:		Site manager/supervisor:		
Ref.	Item		Yes No	Inspected (initials & date)
1.	Is concrete slab density 2400 kg/m³ (min)?			(IIIIIais & date)
2.	Where blockwork inner leaves are adopted to the external (flanking) walls are they of the correct density?			
3.	Is concrete slab 250mm (min) thick without screed, or 200mm (min) thick where a 40mm (min) screed covers the in-situ concrete slab?			
4.	Is inner leaf discontinuous between storeys?			
5.	Has ceiling system been installed in accordance with the manufacturer's instructions (where applicable)?			
6.	Is there a minimum ceiling void of 75mm?			
7.	Are all ceiling board joints sealed with tape or caulked with sealant?			
8.	Has floating floor tre the manufacturer's	eatment been installed in accordance with nstructions?		
9.	Have all resilient flanking strips been fitted?			
10.		rapped in quilt and boxed in with two ased board, nominal 8 kg/m² each layer?		
11.	Is separating floor s	atisfactorily complete?		
		f any corrective action)		

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.