CHECKLIST (to be completed by site manager/supervisor)

Com	npany:				
Site:					
Plot:		Site manager/supervisor:			
Ref.	Item		Yes No	Inspected (initials & date)	
1.	Is concrete density	2200 kg/m³ (min)?		(initials & date)	
2.	Is concrete at least 130mm thick at dee	80mm thick at shallowest point and pest point?			
3.	Is inner leaf disconti	nuous between storeys?			
4.	Has ceiling system been installed in accordance with the manufacturer's instructions (where applicable)?				
5.	Is overall distance from top surface of concrete to underside of ceiling treatment at least 300mm?				
6.	Are all ceiling board joints sealed with tape or caulked with sealant?				
7.	Has floating floor treatment been installed in accordance with the manufacturer's instructions?				
8.	Have all resilient flan	nking strips been fitted?			
9.	Are vertical service pipes wrapped in quilt and boxed in with two layers of gypsum-based board, nominal 8 kg/m² each layer?				
10.	Is separating floor s	atisfactorily complete?			
		any corrective action)			
Site	Site manager/supervisor signature				

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.