## CHECKLIST (to be completed by site manager/supervisor)

Con	npany:				
Site					
Plot:		Site manager/supervisor:			
Ref.	Item		Yes No (✔) (✔)	Inspected (initials & date)	
1.	Is separating wall cavity at least 75mm?			(	
2.	Is external (flanking) wall cavity at least 50mm?				
3.	Are separating wall blocks lightweight aggregate (1350 to 1600 kg/m³)?				
4.	Is cavity free from droppings and debris?				
5.	Are separating wall ties Approved Document E "Tie type A" (see Appendix A)?				
6.	Are cavity stops installed?				
7.	Are joints fully filled?				
8.	Are voids around floor joists, chases, etc. fully filled/sealed?				
9.	Where there is a separating floor (e.g. flats/apartments) has the resilient flanking strip been installed?				
10.	Is separating wall satisfactorily complete?				
		f any corrective action)			
Site	Site manager/supervisor signature				

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

<sup>®</sup> UK registered trade mark no. 2291665

<sup>©</sup> Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.