CHECKLIST (to be completed by site manager/supervisor)

Com	npany:			
Site:				
Plot:		Site manager/supervisor:		
Ref.	Item		Yes No	Inspected (initials & date)
1.	Is separating wall cavity at least 100mm?			(milais & date)
2.	Is external (flanking)	ls external (flanking) wall cavity at least 50mm?		
3.		blocks solid aggregate (1350-1600 kg/m ³) or Besblock "Star Performer" (with cells		
4.		ONARFLOOR® BRIDGESTOP® 3mm HP Acoustic dunder the party wall over the dpm?		
5.	Has Monarfloor® Bridgestop® Quilt been installed in 2 lifts with Monarfloor® Bridgestop® Ties?			
6.	Is cavity above the quilt free from droppings and debris?			
7.	Are separating wall ties Staifix HRT4?			
8.	Are cavity stops installed?			
9.	Are all block joints fully filled?			
10.	Are voids around floor joists, chases, etc. fully filled/sealed?			
11.	Is render coat applied to the whole wall face (except where it may be omitted between floor joists/beams)?			
12.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?			
13.	Is separating wall sa	atisfactorily complete?		
	ntact details for technical ephone: 0161 866 65	assistance from Icopal-MONARFLOOR®, manufacturer of 40 Fax: 0161 865 8433 E-mail: aco	the MONARFLOOR®	
		any corrective action)		

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.