CHECKLIST (to be completed by site manager/supervisor)

Com	pany:		
Site:			
Plot:	Site manager/supervisor:		
Ref.	Item	Yes No	Inspected (initials & date)
1.	Is separating wall cavity at least 100mm?		(initials & date)
2.	Is external (flanking) wall cavity at least 50mm?		
3.	Are separating wall blocks lightweight aggregate (1350 to 1600 kg/m³)?		
4.	Is cavity free from droppings and debris?		
5.	Are separating wall ties to Approved Document E "Tie type A" (see Appendix A)?		
6.	Are cavity stops installed where specified in the Robust Detail?		
7.	Are joints fully filled?		
8.	Is 100mm RD Party Wall Roll used?		
9.	Are insulation rolls tightly butted together?		
10.	Are voids around floor joists, chases, etc. fully filled/sealed?		
11.	Where there is a separating floor (e.g. flats/apartments) has the resilient flanking strip been installed?		
12.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?		
13.	Is separating wall satisfactorily complete?		
Tel	ntact details for technical assistance from Saint Gobain-Isover, manufacturer of the phone: 01159 451143 Fax: 0844 5618816 E-mail: isoverses (include details of any corrective action)	-	Roll: saint-gobain.com
Site	manager/supervisor signature		

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.