## CHECKLIST (to be completed by site manager/supervisor)

Con	npany:			
Site				
Plot:		Site manager/supervisor:		
Ref.	Item		Yes No	Inspected (initials & date)
1.	Are wall linings at le	east 200mm apart?	(V) (V)	(Illitials & date)
2.	Is the absorbent material unfaced mineral wool batts or quilt of appropriate density and thickness?			
3.	Are batts or quilt fitted together tightly?			
4.	Are all joints in the wall lining staggered?			
5.	Is separating wall lining correct mass per unit area on both sides?			
6.	Where Fusion Thermashield is used, is the inner leaf gypsum board 9.8 kg/m² and spaced off by min 38mm battens or 25mm resilent bars?			
7.	Are all joints sealed	with tape or caulked with sealant?		
8.	Are services installed in accordance with sketches 8.1 & 8.2?			
9.	Is separating wall s	atisfactorily complete?		
No	<b>tes</b> (include details o	f any corrective action)		
Site	manager/supervisor	signature		

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

<sup>®</sup> UK registered trade mark no. 2291665

<sup>©</sup> Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.