CHECKLIST (to be completed by site manager/supervisor)

Company:					
Site:					
Plot:		Site manager/supervisor:			
Ref.	Item			Yes No (✔) (✔)	Inspected (initials & date)
1.	Are wall linings at le	east 190mm apart?			(initials a date)
2.		ent material 100mm (min) Isover ool quilt (min density 10 kg/m³)?			
3.	Is quilt compressed between studs?				
4.	Is separating wall lining two layers of 15mm Gyproc SoundBloc plasterboard on both sides?				
5.	Are all joints in wall lining staggered?				
6.	Are all joints sealed with tape or caulked with sealant?				
7.	Are services and sockets installed in accordance with sketches 10.1 and 10.2?				
8.	Is separating wall sa	atisfactorily complete?			
Contact details for technical assistance from British Gypsum, manufacturer of Gypwall QUIET IWL steel frames:					
Telephone: 0844 800 1991 Fax: 0844 561 8816 E-mail: bgtechnical.enquiries@bpb.com					
Notes (include details of any corrective action)					
Site manager/supervisor signature					

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.