CHECKLIST (to be completed by site manager/supervisor)

Com	pany:		
Site:			
Plot	Site manager/supervisor:		
Ref.	Item	Yes No (✔) (✔)	Inspected (initials & date)
1.	Are wall linings at least 240mm apart?		(IIIIIais & date)
2.	Is absorbent material at least 60mm thick?		
3.	Does absorbent material cover whole lining area except above ceiling line in roof void zone?		
4.	Are all joints in wall lining staggered?		
5.	Is separating wall lining correct mass per unit area on both sides?		
6.	Are all joints sealed with tape or caulked with sealant?		
7.	Are services installed in accordance with sketches 10.1 and 10.2?		
8.	If there is a separating floor (e.g. in flats/apartments) has the resilient flanking strip been provided?		
9.	Is separating wall satisfactorily complete?		
	es (include details of any corrective action)		
Site	manager/supervisor signature		

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.