## CHECKLIST (to be completed by site manager/supervisor)

Com	npany:				
Site:					
Plot:		Site manager/supervisor:			
Ref.	Item		Yes (✔)	No (✔)	Inspected (initials & date)
1.	Is concrete slab 225mm (min) thick?				(initially of date)
2.	Is concrete slab density 2400 kg/m³ (min)?				
3.	Is inner leaf discontinuous (or broken) between storeys?				
4.	If used, are glazing units or cladding panels discontinuous (or broken) between storeys				
5.	Has ceiling system been installed in accordance with the manufacturer's instructions (where applicable)?				
6.	Is there a minimum ceiling void of 150mm?				
7.	Are all ceiling board joints sealed with tape or caulked with sealant?				
8.	Has resilient floor treatment been installed in accordance with the manufacturer's instructions?				
9.	Have all resilient flanking strips been fitted?				
10.	Are service pipes wrapped in quilt and boxed in with two layers of gypsum-based board, nominal 8 kg/m² each layer?				
11.	Is separating floor s	atisfactorily complete?			
		any corrective action)			

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

<sup>®</sup> UK registered trade mark no. 2291665

<sup>©</sup> Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.