## CHECKLIST (to be completed by site manager/supervisor)

Com	ipany:			
Site:				
Plot:		Site manager/supervisor:		
Ref.	Item		Yes No (✔) (✔)	Inspected (initials & date)
1.	Is separating wall cavity at least 100mm?			(initials & date)
2.	ls external (flanking)	wall cavity at least 50mm?		
3.	Are separating wall blocks lightweight aggregate (1350 to 1600 kg/m <sup>3</sup> )			
4.	s cavity free from droppings and debris?			
5.	Are separating wall ties to Approved Document E "Tie type A" (see Appendix A)?			
6.	Are cavity stops installed where specified in the Robust Detail?			
7.	Are joints fully filled?			
8.	Is 100mm Knauf Earthwool Masonry Party Wall Slab or Superglass Party Wall Roll or URSA Cavity Batt 35 or URSA PARTY WALL ROLL used?			
9.	Are insulation section	ons tightly butted together?		
10.	Are voids around flo	or joists, chases, etc. fully filled/sealed?		
11.		parating floor (e.g. flats/apartments) has strip been installed?		
12.	Are all junctions of volume or caulked with seal	vall and ceiling boards sealed with tape ant?		
13.	Is separating wall sa	atisfactorily complete?		
No	<b>tes</b> (include details of	any corrective action)		
Site	manager/supervisor	signature		

® UK registered trade mark no. 2291665

© Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.