## CHECKLIST (to be completed by site manager /supervisor)

Con	npany:			
Site:	:			
Plot:		Site manager/supervisor:		
Ref.	Item		Yes No	Inspected (initials & date)
1.	-	e planks 150mm (min) thick t area 300 kg/m² (min)?		(minais & date)
2.	Are joints between precast concrete planks grouted and sealed?			
3.	Are precast concrete planks built into the masonry walls?			
4.	Has the 25mm edge strip been installed for all room perimeters?			
5.	Are both isolating layers each fully covering the floor slab?			
6.	Is the resilient floor cover fully covering, and fully bonded to the screed?			
7.	Are the skirting boards isolated from the screed by the resilient floor cover or flexible sealant?			
8.	Are all ceiling board sealant?	joints sealed with tape or caulked with		
9.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m² gypsum-based board?			
10.	Is separating floor satisfactorily complete?			
		any corrective action)		
Site manager/supervisor signature				

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

<sup>®</sup> UK registered trade mark no. 2291665

<sup>©</sup> Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.