CHECKLIST (to be completed by site manager/supervisor)

Com	pany:		
Site:			
Plot:	Site manager/supervisor:		
Ref.	Item	Yes No	Inspected (initials & date)
1.	Is separating wall cavity at least 75mm?		(Illitials & date)
2.	Is external (flanking) wall cavity at least 50mm?		
3.	Are separating wall blocks thin joint compatible aircrete (600 to 800 kg/m³)?		
4.	Is external (flanking) wall inner leaf aircrete thin joint block (450 to 800 kg/m³)?		
5.	Is cavity free from droppings and debris?		
6.	Is the separating wall cavity completely free from wall ties throughout its full height?		
7.	Are cavity stops installed where specified in the Robust Detail?		
8.	Are joints fully filled and sealed?		
9.	Are voids around floor joists, chases, etc. fully filled/sealed?		
10.	Is render coat applied to the whole wall face (except where it may be omitted between floor joists/beams)?		
11.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?		
12.	Is separating wall satisfactorily complete?		
	es (include details of any corrective action) manager/supervisor signature		

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.