

CHECKLIST (to be completed by site manager/supervisor)

Company: _____

Site: _____

Plot: _____ Site manager/supervisor: _____

Ref. Item	Yes (✓)	No (✓)	Inspected (initials & date)
1. Is separating wall cavity at least 100mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
2. Is external (flanking) wall cavity at least 50mm?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
3. Are separating wall blocks Besblock Star Performer 5-bridge cellular blocks?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
4. Are the blocks laid with the cells open to the lower bed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
5. Is cavity free from droppings and debris?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
6. Are separating wall ties Approved Document E “Tie type A” (see appendix A)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
7. Are cavity stops installed where specified in the Robust Detail?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
8. Are joints fully filled?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
9. Are voids around floor joists, chases, etc. fully filled/sealed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
10. Is separating wall cavity fully filled with mineral wool insulation, with no gaps or voids?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
11. Are all injection holes drilled through the mortar joints, and made good by fully filling with mortar?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
12. Where there is a separating floor (e.g. flats/apartments) has the resilient flanking strip been installed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
13. Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
14. Is separating wall satisfactorily complete?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Contact details for technical assistance from Besblock, manufacturer of ‘Star Performer’ dense aggregate cellular blocks:
Telephone: 01952 685000 Fax: 01952 585224 E-mail: technical@besblock.com

Notes (include details of any corrective action)

Site manager/supervisor signature

© UK registered trade mark no. 2291665
 © Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.
 Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.