CHECKLIST (to be completed by site manager/supervisor)

Com	ipany:				
Site:					
Plot:		Site manager/supervisor:			
Ref.	Item		Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are ElecoFrame pa	ElecoFrame panels being used?			(Illitais & date)
2.	Are wall linings at le	e wall linings at least 240mm apart?			
3.	Is absorbent material at least 60mm thick in both leaves of the separating wall?		e		
4.	Does absorbent material cover whole lining area except above ceiling line in roof void zone?				
5.	Are all joints in wall	lining staggered?			
6.	Is separating wall lining correct mass per unit area on both sides?				
7.	Are all joints sealed	with tape or caulked with sealant?			
8.	Are services installed in accordance with sketches 8.1 and 8.2?		?		
9.	Is inner leaf lined with 45mm (min) foil faced PIR insulation, minimum density 32 kg/m³?				
10.	Is separating wall satisfactorily complete?				
Tel	ephone: 0151 448 00	assistance from Eleco Timber Frame Ltd, manufa 955 Fax: 0151 448 0066 E-mail: el f any corrective action)			
Site	manager/supervisor	signature			

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.