## CHECKLIST (to be completed by site manager/supervisor)

Com	npany:				
Site:					
Plot:		Site manager/supervisor:			
Ref.	Item			es No	Inspected (initials & date)
1.	Are wall linings at le	vall linings at least 240mm apart?			(iiiilais a date)
2.	Are sheathing board	sheathing boards at least 60mm apart?			
3.	ls absorbent material at least 89mm thick?				
4.	Are stud voids fully filled with Warmcel 500 except above ceiling line in roof void zone?				
5.	Are all joints in wall lining staggered?				
6.	Is separating wall lining correct mass per unit area on both sides?				
7.	Are all joints sealed with tape or caulked with sealant?				
8.	Are services installed in accordance with sketches 9.1 and 9.2?		9.2?		
9.	If there is a separating floor (e.g. in flats/apartments) has the resilient flanking strip been provided?		the		
10.	). Is separating wall satisfactorily complete?				
Cor	ntact details for technical	assistance from Evcal Industries providers of	of Warmool	500.	
Contact details for technical assistance from Excel Industries, providers of Warmcel 500:  Telephone: 01685 845 200 Fax: 01685 844 106 E-mail: sales@excelfibre.com					
		f any corrective action)			
Site manager/supervisor signature					

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

<sup>®</sup> UK registered trade mark no. 2291665

<sup>©</sup> Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.