CHECKLIST (to be completed by site manager/supervisor)

Com	npany:				
Site:					
Plot:		Site manager/supervisor:			
Ref.	Item		Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are wall linings min service linings)?	230mm apart or min 190mm apart (if using			(Illitials & date)
2.	Are the twin frames	acoustically isolated?			
3.	Is quilt fully covering zone between twin frames with no gaps?				
4.	Are the wall lining boards min 20 kg/m² combined?				
5.	Are all joints in wall lining staggered?				
6.	Are all joints sealed?				
7.	Are the inner leaf fla with separating wall	nking walls non continuous at the junction or column?			
8.	Does the cavity stop	o fully seal the void in the external cavity?			
No	tes (include details o	f any corrective action)			
Site	manager/supervisor	signature			

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.