CHECKLIST (to be completed by site manager /supervisor)

| Corr | ipany: | | | |
|-------|---|---|-------------------|--------------------------------|
| Site: | | | | |
| Plot: | | Site manager/supervisor: | | |
| Ref. | Item | | Yes No (✔) (✔) | Inspected (initials & date) |
| 1. | - | precast concrete planks 150mm (min) thick of mass per unit area 300 kg/m² (min)? | | |
| 2. | Are inner leaves to external (flanking) walls of the correct block density? | | | |
| 3. | Are joints between precast concrete planks grouted? | | | |
| 4. | Are precast concrete planks built into the masonry walls? | | | |
| 5. | Is screed applied directly to the planks; or over a max 0.5mm thick membrane? | | | |
| 6. | | peen installed in accordance with the uctions (where applicable)? | | |
| 7. | Are all ceiling board joints sealed with tape or caulked with sealant? | | | |
| 8. | Has floating floor tre with the manufactur | atment been installed in accordance er's instructions? | | |
| 9. | Have all resilient flar | king strips been fitted? | | |
| 10. | | apped in quilt and boxed in with two layers lypsum-based board? | | |
| 11. | Is separating floor s | atisfactorily complete? | | |
| | | any corrective action) | | |
| Sit | e manayer/supervisor | signature | | |

® UK registered trade mark no. 2291665

© Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.