CHECKLIST (to be completed by site manager/supervisor)

Com	npany:				
Site:	:				
Plot:		Site manager/supervisor:			
Ref.	Item		Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are timber I-Joists a	t least 235mm deep?	(•)		(initials & date)
2.	Has the specified quilt been fitted between the joists?				
3.	Are resilient ceiling bars fitted at right angles to the joists?				
4.	Has ceiling system been fitted in accordance with the manufacturer's instructions?				
5.	Has floating floor treatment been fitted in accordance with the manufacturer's instructions?				
6.	Has the specified quilt been fitted between the floor battens?				
7.	Is ceiling treatment CT1, CT2 or CT3 fixed to the resilient bars with correct screws, such that the screws do not touch or penetrate the joists?				
8.	Are all joints sealed	with tape or caulked with sealant?			
9.	Are vertical service pipes wrapped in quilt and boxed in with two layers of gypsum-based board combined nominal mass per unit area of 16 kg/m ² ?				
10.	Have all resilient flar	iking strips been fitted?			
11.	Is separating floor sa	atisfactorily complete?			
		any corrective action)			

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[®] UK registered trade mark no. 2291665

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.